

























	Name	Duration	Start	Finish	Prede...	Resource Names	Qtr 2, 2014		Qtr 3, 2014			Qtr 4, 2014			Qtr 1, 2015			Qtr 2, 2015			Qtr 3, 2015			Qtr 4, 2015						
							Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan
2	 WildCare01 – Wildcare Friends of Lumeah Point	25 days	10/02/14 8:00 AM	14/03/14 5:00 PM																										
3	Wildcare Friends of Lumeah Point	20 days	10/02/14 8:00 AM	7/03/14 5:00 PM																										
4	Complete 5 year plan	20 days	10/02/14 8:00 AM	7/03/14 5:00 PM																										
5	Draft 1	5 days	10/02/14 8:00 AM	14/02/14 5:00 PM																										
6	Community consultation	10 days	17/02/14 8:00 AM	28/02/14 5:00 PM	5																									
7	Final draft	5 days	3/03/14 8:00 AM	7/03/14 5:00 PM	6																									
8	Submit 5 year plan to Crown Land with request for authority and funds for 2014 program	5 days	10/03/14 8:00 AM	14/03/14 5:00 PM	4																									
11	 Track01 - Consolidate track and repair NE point	50 days?	10/02/14 8:00 AM	18/04/14 5:00 PM																										
12	Get estimate and quote for crushed rock delivery.	5 days	10/02/14 8:00 AM	14/02/14 5:00 PM																										
13	Organise working bee.	5 days	17/02/14 8:00 AM	21/02/14 5:00 PM	12																									
14	 Lay ground rock on access tracks North and South of Honeywood Drive access track.	1 day?	22/03/14 8:00 AM	24/03/14 5:00 PM	8;13																									
15	Design earthworks and parking for NE point	10 days	10/02/14 8:00 AM	21/02/14 5:00 PM																										
16	Negotiate with Crown Land for approval for earthworks and parking for NE point	20 days	24/02/14 8:00 AM	21/03/14 5:00 PM	15																									
17	Conduct earthworks at NE point	20 days	24/03/14 8:00 AM	18/04/14 5:00 PM	16																									
20	 WildCare02 – Feral Oyster Control.	25 days?	10/02/14 8:00 AM	14/03/14 5:00 PM																										
21	Contact PLOGA.	1 day?	10/02/14 8:00 AM	10/02/14 5:00 PM																										
22	Develop and agree on guidelines for oyster removal	20 days	10/02/14 8:00 AM	7/03/14 5:00 PM																										
23	Residents' preference is for removal rather than simply onsite destruction.	20 days	10/02/14 8:00 AM	7/03/14 5:00 PM																										
24	PLOGA will supply empty bags and collect filled ones	20 days	10/02/14 8:00 AM	7/03/14 5:00 PM																										
25	Need advice on appropriate clothing, safety apparel, tools and methods	20 days	10/02/14 8:00 AM	7/03/14 5:00 PM																										

	Name	Duration	Start	Finish	Prede...	Resource Names	Qtr 2, 2014		Qtr 3, 2014		Qtr 4, 2014			Qtr 1, 2015			Qtr 2, 2015			Qtr 3, 2015			Qtr 4, 2015		
							Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug
26	Supervision and advice on process to minimise impact on marine flora and fauna	20 days	10/02/14 8:00 AM	7/03/14 5:00 PM			█																		
27	Appropriate tide times and consequent dates and times for working bees	20 days	10/02/14 8:00 AM	7/03/14 5:00 PM			█																		
28	Registration and kit for participants	20 days	10/02/14 8:00 AM	7/03/14 5:00 PM			█																		
29	Develop and agree a schedule of areas for oyster removal	5 days	10/03/14 8:00 AM	14/03/14 5:00 PM	22																				
30	Working bee schedule	5 days	10/03/14 8:00 AM	14/03/14 5:00 PM	22																				
33	WildCare03 – Vegetation rehabilitation and wildlife care.	140 days	7/04/14 9:00 AM	20/10/14 9:00 AM																					
34	Develop a care and maintenance plan for E Morrisbyi.	30 days	7/04/14 9:00 AM	19/05/14 9:00 AM			█																		
35	Develop a care and maintenance plan for weed removal, native plant revegetation and guidelines f...	40 days	7/04/14 9:00 AM	2/06/14 9:00 AM			█																		
36	Develop a care and maintenance plan for native fauna including	60 days	2/06/14 9:00 AM	25/08/14 9:00 AM	35;34																				
37	Rabbit control	60 days	2/06/14 9:00 AM	25/08/14 9:00 AM																					
38	Bandicoot environments	60 days	2/06/14 9:00 AM	25/08/14 9:00 AM																					
39	Bird environments	60 days	2/06/14 9:00 AM	25/08/14 9:00 AM																					
40	Community consultation	30 days	25/08/14 9:00 AM	6/10/14 9:00 AM	36																				
41	Promulgate guidelines for pet control, exercise and recreation	10 days	6/10/14 9:00 AM	20/10/14 9:00 AM	40																				
42	promulgate plans	10 days	6/10/14 9:00 AM	20/10/14 9:00 AM																					
43	Promulgate guidelines for appropriate trees, grasses, garden layouts and species.	10 days	6/10/14 9:00 AM	20/10/14 9:00 AM																					
44	Develop rolling work plan	10 days	6/10/14 9:00 AM	20/10/14 9:00 AM																					
47	Community01 - Community Guidelines	150 days	2/06/14 9:00 AM	29/12/14 9:00 AM																					
48	Develop a pamphlet for residents outlining the legal constraints on foreshore use, guidelines for act...	60 days	2/06/14 9:00 AM	25/08/14 9:00 AM																					
49	Community Consultation	30 days	25/08/14 9:00 AM	6/10/14 9:00 AM	48																				
50	Collate responses and develop a final draft for approval by residents, Crown Land and NRM (South)	30 days	6/10/14 9:00 AM	17/11/14 9:00 AM	49																				

	Name	Duration	Start	Finish	Prede...	Resource Names	Qtr 2, 2014		Qtr 3, 2014		Qtr 4, 2014			Qtr 1, 2015			Qtr 2, 2015			Qtr 3, 2015			Qtr 4, 2015		
							Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug
51	Publish guidelines online and distribute to residents	30 days	17/11/14 9:00 AM	29/12/14 9:00 AM	50																				
54	Track02 – Drainage and erosion.	210 days	3/11/14 8:00 AM	21/08/15 5:00 PM																					
55	Design	30 days	3/11/14 8:00 AM	12/12/14 5:00 PM																					
56	Design adequate drainage system for HWD access track.	30 days	3/11/14 8:00 AM	12/12/14 5:00 PM																					
57	Design resurfacing for HWD access track.	30 days	3/11/14 8:00 AM	12/12/14 5:00 PM																					
58	Design appropriate water-land interface for HWD access track.	30 days	3/11/14 8:00 AM	12/12/14 5:00 PM																					
59	Community Consultation	30 days	15/12/14 8:00 AM	23/01/15 5:00 PM	55																				
60	Approval	30 days	26/01/15 8:00 AM	6/03/15 5:00 PM	59																				
61	Negotiate with CCC for drainage work for HWD edges.	30 days	26/01/15 8:00 AM	6/03/15 5:00 PM																					
62	Negotiate with Crown Land for approval of HWD access track drainage and track work.	20 days	26/01/15 8:00 AM	20/02/15 5:00 PM																					
63	Negotiate with Crown Land for approval of HWD access track water-land interface.	20 days	26/01/15 8:00 AM	20/02/15 5:00 PM																					
64	Build	120 days	9/03/15 8:00 AM	21/08/15 5:00 PM	60																				
65	Build HWD edges drainage system.	20 days	9/03/15 8:00 AM	3/04/15 5:00 PM																					
66	Build HWD resurfacing and drainage drainage system.	40 days	6/04/15 8:00 AM	29/05/15 5:00 PM	65																				
67	Build HWD access track water-land interface.	60 days	1/06/15 8:00 AM	21/08/15 5:00 PM	66																				
70	Community02 – Advisory Signage.	80 days	24/08/15 8:00 AM	11/12/15 5:00 PM	54																				
71	Design advisory signs	20 days	24/08/15 8:00 AM	18/09/15 5:00 PM																					
72	Community Consultation	20 days	21/09/15 8:00 AM	16/10/15 5:00 PM	71																				
73	Construct signage	20 days	19/10/15 8:00 AM	13/11/15 5:00 PM	72																				
74	Instal signage	20 days	16/11/15 8:00 AM	11/12/15 5:00 PM	73																				